

20 June Listing of Missouri River Levee Rehabilitation Projects (v2)

Supplemental disaster relief funding for Missouri River levee repairs was included in the Disaster Relief Appropriations Act 2012 (DRAA) signed on Dec. 23, 2011. The DRAA will fund full repair (to pre-flood condition) of all authorized damage sites with Presidential declarations.

Green - Fully Funded Projects												
Project Substantially Complete - Seeding may pend until Fall Window												
District	Project Type	Project Name	MR Mile Markers	State	City	Congressional District	Work Duration (months)	Cooperation Agreement Executed (Date)	Real Estate Certification Provided (Date)	Sponsor Funds Received (Date or N/A)	Actual Contract Award Date	% Construction Complete
NWO	Federal	MR Levee Unit R 627 (Omaha FPP)	623.5-611.7	NE	Omaha	NE-01	4	1/24/2012	1/24/2012	N/A	2/8/2012	Areas 1-6 and Area 9-10 are substantially complete, Areas 7 and 8 - access from Burlington Northern Santa Fe Railroad has been granted, geotech investigations on-going, Phase B work awarded on 12 April - The Pressure Grouting at the floodwall is 100% complete. Developing Lift Plan for removing the Jones Street flap gate and frame. River levels are expected to drop to safe levels by the week of 25 June. Grover Street drainage structure -100%. Hickory Street drainage structure -100%. Riverview Park (Phase B) - starts next week when riprap arrives on-site
NWO	Federal	MR Levee Unit L 624-627	619.6-605.8	IA	Council Bluffs	IA-05	4	12/12/2011	12/12/2011	N/A	12/22/2011	Veterans - 99% and 28th Street Pump Station 99%, Area 1,2&3 - 100%, Area 4 -100%, Area 5,6&7 - 100%, Purchase Order Contracts repair to drainage structures - (Prudent Technologies - 80% and EW Wells - 98%), geotech investigations on-going
NWO	Federal	MR Levee Unit L 611-614	605.5-587.9	IA	Council Bluffs	IA-05	4	1/18/2012	1/18/2012	N/A	2/9/2012	Area A - G substantially complete, Relief well installations are complete, levee crest repair on-going (90% complete) and seeding (75% complete) underway, geotech investigations on-going
NWO	Federal	MR Levee Unit R 616	601.7-596.6	NE	Bellevue	NE-01	2	1/24/2012	1/24/2012	N/A	2/9/2012	Riverside restoration, drainage ditch restoration, levee crest repair, erosion control, and landside restoration - substantially complete, geotech investigations on-going
NWO	Federal	MR Levee Unit R 613	596.6-595.8	NE	Bellevue	NE-01	2	1/24/2012	1/24/2012	N/A	2/14/2012	Riverside restoration is substantially complete. Geotech investigations on-going
NWO	Federal	MR Levee Unit L 601	587.7-580.3	IA	Pacific Junction	IA-05	4	1/27/2012	1/27/2012	N/A	2/21/2012	Area 2 (Seepage Berm) - 100%, Area 4 (Levee Crest Repair, Piggyback, and Seepage Berm) -100%, Area 6 (Piggyback, seepage berm, gravel toe drain) - 100%, 100%, and 100% complete respectively, Area 5 - riverside cohesive fill 100% complete, Area 7 (piggyback, seepage berm) - 100% and 100% complete respectively, Area 8 Riverside scour - 100% complete, Area 9 - berm construction 100%, topsoil 100%, Area 13 - piggyback replacement 100%
NWO	Federal	MR Levee Unit L 594	580.3-573.6	IA	Bartlett	IA-05	4	1/31/2012	1/31/2012	N/A		Significant riverside erosion and seepage mitigation will still need to be completed
NWO	Non-Federal	Lake Waconda	577.6-575.8	NE	Cass County	NE-01	4			Will Need		Repairs will not begin till after the start of flood season. Working non federal cost share.
NWO	Federal	MR Levee Unit L575	573.6-543.7	MO/NE/IA	Percival/Hamburg/South of Hamburg	MO-05/MO-06/IA-05/NE-01	4	10/20/2011	10/20/2011	N/A	10/25/2011	Upper 99%, Middle 99%, Lower 99%, Seepage berm construction ongoing from Sta 440+00 to 782+00 (99% complete), Landside repairs Sta 1900+00 to 2007+00 (99% complete), One mile rebuild - substantially complete, 3 mile setback (Hwy 2) - crews have begun hauling and placing sand in the new landside berm areas, random fill being mined, hauled and placed from Old Hwy 2 to the South tie in. Topsoil stripping is on-going, tree clearing is complete and surveys on-going, geotech investigations on-going at all sites
NWO	Federal	MR Levee Unit R 562	548.9-541.5	NE	Peru	NE-01	4	2/15/2012	2/15/2012	N/A		
NWO	Federal	MR Levee Unit R 573	557	NE	South of NE City	NE-01	4	1/27/2012	1/27/2012	N/A	2/14/2012	Area 1 - 99%, Area 2 - 116% (overrun), Area 3 - 96%, Area 4 - 96%, Area 5 - 1%, Area 6 - 33%, All remaining work - 48%, geotech investigations on-going, mod 2 area 4 - 52%, total contract - 73%
NWO	Federal	Ditch 6, Hamburg	552	IA	Hamburg	IA-05	4	2/3/2012	2/3/2012	N/A	2/24/2012	Work is substantially complete for current contracts. Geotech investigations on-going
NWO	Federal	MR Levee Unit L 550	543.5-522.2	MO	Rockport	MO-06	4	10/18/2011	10/18/2011	N/A	10/25/2011	Upper 100%, Lower 100%, Areas A,B,C,D,E,F,G, H and Sta 986+00 Scour substantially complete, geotech investigations on-going, relief well rehab on-going (100% complete), relief well abandonment (100% complete), riprap substantially complete at lower breach, MATOC riprap placement on-going at Area F
NWO	Federal	MR Levee Unit R 548	534.4-528.3	NE	Brownville	NE-01	4			N/A		Need signed Cooperation Agreements. Sponsor has had CA for
NWO	Federal	MR Levee Unit L 536	522.2-515.7	MO	Rockport	MO-06	4	1/18/2012	1/18/2012	N/A	1/31/2012	Area 1 Setback - 100%, Seepage Berm A -100%, Seepage Berm B -100%, Seepage Berm C - modified out of contract, Seepage Berm D -100%, Area 3 - complete, Area 4 Relief Well Abandonment (100%) and Rehab (100%) - On-going, Area 5 (drainage structure) - work under this contract complete - follow up work remains under a separate contract, Area 6 (riprap) - 100%, Area 7 levee crest repair -100% complete, Area 8 topsoil and seed - 0% complete
NWK	Non-Federal	Union Township Levee District	507.6 to 504.0	MO	Big Lake	MO-06	2	12/2/2011	1/11/2012	2/10/2012	2/16/2012	85% overall; upstream setback-100%; downstream 100%; second downstream setback- core 99%, work on impervious cap.
NWO	Federal	MR Levee Unit R 520	505.5-501	NE	Rulo	NE-01	2	3/3/2012	3/3/2012	N/A		
NWK	Non-Federal	Holt County Levee District No. 10, Section 2	502.7 to 492.0	MO	Big Lake	MO-06	2	4/27/2012	5/2/2012	5/15/2012	5/22/2012	35% overall. Completed most upstream breach; second breach repair 75%. Large setback on Tarkio Creek 20%.
NWK	Federal	MRLS 500-R	501.8 to 496.8	KS	Doniphan	KS-02	1	2/16/2012		na		Fall Seeding Window
NWK	Federal	MRLS 512-513-R	497.3 to 495.0	NE	Rulo	NE-01	1	3/16/2012	3/20/2012	na		Fall Seeding Window
NWK	Non-Federal	Holt County Levee District No. 9	491.8 to 486.2	MO	Fortescue	MO-06	2	2/23/2012	3/30/2012	3/21/2012	4/10/2012	25%
NWK	Non-Federal	Canon Drainage District of Holt County	486.2 to 482.8	MO	Forest City	MO-06	2	2/22/2012	3/8/2012	3/19/2012	3/22/2012	99%

20 June Listing of Missouri River Levee Rehabilitation Projects (v2)

Supplemental disaster relief funding for Missouri River levee repairs was included in the Disaster Relief Appropriations Act 2012 (DRAA) signed on Dec. 23, 2011. The DRAA will fund full repair (to pre-flood condition) of all authorized damage sites with Presidential declarations.

Green - Fully Funded Projects													
Project Substantially Complete - Seeding may pend until Fall Window													
District	Project Type	Project Name	MR Mile Markers	State	City	Congressional District	Work Duration (months)	Cooperation Agreement Executed (Date)	Real Estate Certification Provided (Date)	Sponsor Funds Received (Date or N/A)	Actual Contract Award Date	% Construction Complete	
NWK	Federal	MRLS 497-L	483.0 to 476.0	MO	Forest City	MO-06	2			na	5/25/2012	4% overall - 18Jun on site activities initiated; scour hole#4 - 10%	
NWK	Federal	Kimsey Holly Levee District	482.8	MO	Forest City	MO-06	1	2/22/2012	2/27/2012	na	3/22/2012	100%	
NWK	Federal	MRLS 488-L	476.0 to 465.0	MO	Forbes	MO-06	2	3/20/2012		na	5/22/2012	4% overall - 13Jun initiated on-stie activities; 14% on scour hole #2	
NWK	Federal	MRLS 482-R	467.0 to 458.0	KS	Doniphan	KS-02	1	3/12/2012	3/13/2012	na		Fall Seeding Window	
NWK	Federal	MRLS 476-L	461.0 to 455.0	MO	Amazonia	MO-06	1	3/7/2012		na		Solicitation cancelled until ROW issues between sponsor and	
NWK	Federal	MRLS 471-460-R	456.6 to 441.7	MO / KS	Elwood / St. Joseph	MO-06 / KS-02	2	1/13/2012	1/26/2012	na	2/9/2012	90% overall: Substantially complete on KS side; minor grading remains. Work area 2 80%.	
NWK	Federal	MRLS 455-L	447.3 to 437.3	MO	St. Joseph	MO-06	1	1/13/2012	1/26/2012	na	2/9/2012	90% overall; substantially complete on MO side.	
NWK	Federal	MRLS 448-443	438.0 to 428.0	MO	Halls	MO-06	2	3/6/2012		na	6/3/2012	Mobilizing on site; to work area 1 by 22Jun	
NWK	Non-Federal	Rushville-Sugar Lake	428.0 to 418.2	MO	Rushville-Sugar Lake	MO-06	2	12/20/2011	1/12/2012	1/13/2012	1/30/2012	100%	
NWK	Non-Federal	Bean Lake Levee Association	418.2 to 411.3	MO	Bean Lake/Iatan	MO-06	2	12/20/2011	1/11/2012	1/11/2012	2/10/2012	99%	
NWK	Non-Federal	Henry Pohl Levee	412.3 to 409.9	KS	Atchison	KS-02	1						
					Leavenworth						5/9/2012	35% overall: KDHE approval 7Jun; prep meeting 11Jun; southernmost breach substantially complete; setback 40% complete.	
NWK	Non-Federal	Grape-Bollin-Schwartz Levee Association	409.9 to 406.2	KS		KS-02	1						
NWK	Federal	MRLS 408-L	401.35 to 391.2	MO	Farley	MO-06	1	2/6/2012	3/12/2012	na	3/23/2012	99%	
NWK	Federal	MRLS 440-R	401.35 to 391.2	KS	Atchison	KS-02	1	3/7/2012		na		Pre-bid site visit 30May	
					Leavenworth							90% overall; level of protection restored 24May. Sponsor working to correct setback height found to be 1ft low at final inspection 15Jun.	
NWK	Non-Federal	Kansas Department of Corrections	394.0 to 388.0	KS		KS-02	1	3/5/2012	3/19/2012	2/28/2012	4/5/2012		
NWK	Federal	MRLS 400-L	391.2 to 384.8	MO	Waldron	MO-06	2	2/10/2012	3/8/2012	na	3/23/2012	95%	
NWK	Non-Federal	Wolcott Drainage District Section 1	386.4 to 383.7	KS	Wyandotte	KS-02	1	2/23/2012					
NWK	Non-Federal	Wolcott Drainage District Section 2	386.4 to 383.7	KS	Wyandotte	KS-02	1	2/23/2012			4/5/2012	5/1/2012	3 awarded together-35% overall; KDHE Permit - 21May; breach earthwork done at sec2/temp seeding done. Earthwork 55% for landside erosion sec1; shifting to sec3.
NWK	Non-Federal	Wolcott Drainage District Section 3	382.3 to 381.3	KS	Wyandotte	KS-02	1	2/29/2012					
NWK	Federal	North Kansas City	366.0	MO	North Kansas City	MO-06	1	na	na	na	1/3/2012	99%	
NWK	Non-Federal	Tri-County of Ray, Clay, Jackson District	341.5 to 337.0	MO	Clay	MO-06	1						
NWK	Non-Federal	Egypt Levee & Drainage District	337.0 to 334.2	MO	Ray	MO-06	1						
NWK	Non-Federal	MO Valley D&L Dist of Ray Co. MO, Section 1	333.8 to 326.2	MO	Orrick	MO-06	1	3/30/2012					
NWK	Non-Federal	Henrietta-Crooked River L&D District, Sec 1	313.8 to 311.8	MO	Henrietta	MO-06	1		4/24/2012		5/22/2012	99%	
NWK	Non-Federal	Henrietta-Crooked River L&D District, Sec 2	313.8 to 311.8	MO	Hardin	MO-06	1	3/9/2012	4/2/2012				
NWK	Non-Federal	Ray County Levee & Drainage District	311.8 to 307.0	MO	Hardin	MO-06	1	3/23/2012	4/2/2012				
NWK	Non-Federal	Miles Point Drainage District	307.0 to 304.2	MO	Norborne	MO-06	1					Work in Kind provided for 20% cost share	
NWK	Non-Federal	Cherry Valley Levee District	304.2 to 302.5	MO	Norborne	MO-06	1	3/7/2012					
NWK	Non-Federal	Baltimore Bend Levee	302.5 to 300.0	MO	Norborne	MO-06	1	3/28/2012				Erosion/seeding; WIK to complete the 20% cost share.	
NWK	Non-Federal	Belcher-Lozier Levee District	300.0 to 298.2	MO	Norborne	MO-06	1	4/24/2012	4/24/2012			Bids 13Jun	
NWK	Non-Federal	Sugartree Bottom Levee District	298.5 to 288.5	MO	Widespot	MO-06	1	2/29/2012			5/22/2012	70% overall; Spillway complete except seeding; underseepage berm next to Belcher-Lozier complete; second underseepage	
NWK	Non-Federal	Saline Lafayette Drainage District	292.9 to 278.2	MO	Waverly	MO-04	1						
NWK	Non-Federal	Wakenda (Farmers and Root)	288.0 to 282.5	MO	Wakenda	MO-06	2	1/20/2012	1/19/2012	1/13/2012	1/23/2012	100%	
NWK	Non-Federal	Malta Bend Levee District	277.0 to 273.5	MO	Saline	MO-04	1						
NWK	Non-Federal	Teteseau Bend Levee District	273.5 to 263.2	MO	Grand Pass	MO-04	1						
NWK	Non-Federal	Saline County Levee District No. 2	251.8 to 246.0	MO	Saline	MO-04	1	3/28/2012			5/10/2012	100%	
NWK	Federal	Lower Chariton	238.7 to 227.5	MO	Glasgow	MO-04	2			na			
NWK	Non-Federal	Cambridge Levee Association	235.4 to 231.0	MO	Cambridge	MO-04	1						
NWK	Non-Federal	Levee District No. 1 of Cooper County	185.0 to 177.5	MO	Woolridge	MO-04	1						
NWK	Non-Federal	McBaine Levee District	179 to 175	MO	Huntsdale	MO-04	1						
NWK	Non-Federal	Cole Junction	152 to 145.8	MO	Jefferson City	MO-04	1						
NWK	Non-Federal	Mokane Levee District	121.4 to 120.7	MO	Mokane	MO-09	1					Waiting for sponsor to complete Work In Kind	
NWK	Federal	Clyde, Kansas		KS	Clyde	KS-01	1	1/27/2012	1/27/2012	na	4/13/2012	99%	
NWO	Federal	Lodgepole Creek, Deadwood Draw, Sidney Flood Damage Reduction Project, Sidney, NE		NE	Sidney	NE-03	2	5/16/2012	5/16/2012	N/A		Contract documents being prepared - ready to advertise next week - out for bid for two weeks and then award	