

NWD MR Levee Rehab Status 18May2012

District	Pres-idential Declarat-ion	Project Type	CWIS #	Project Name	State	City	Description of Work	Project Awarded/or In Construction		Project Physically Complete		District PIR Completion/ Submission Date	Division Approval/Fwd PIR (date)	Cooperation Agreement Executed (Date)	Real Estate Certification Provided (Date)	Sponsor Funds Received (Date or N/A)	Actual Contract Award Date	Projected Completion (date)	% Construction Complete	District Notes		
								Approved Contract Award Date (G/A/R)*	Work Duration (months)	Flood Vulnerability (Season Date) G/A/R **	See Tab GAR for Definitions										See Tab GAR for Definitions	
								Fully Funded but not yet awarded														
								* Award - G/A/R -see Tab GAR definitions														
		** Flood -G/A/R - see Tab GAR definitions																				
NWK	DR-4012 MO	Non-Federal	370446	Bean Lake Levee Association	MO	Bean Lake/Iatan	Levee breach and large scour hole repairs; Very high direct consequences expected due to levee breach: population at risk in protected area is 76 people, total	20-Jan-12	2	1-May-12	1-Nov-11	17-Nov-11	20-Dec-11	11-Jan-12	11-Jan-12	10-Feb-12	30-Jun-12	97%	25Apr -Level of protection restored; minor grading; seeding; drainage structure.			
NWK	DR-4012 MO	Non-Federal	336389	Holt County Levee District No. 10, Section 2	MO	Big Lake	Multiple Levee breaches and several large scour hole repairs; Very high direct consequences expected for flood events lower than 0.04 ACE. Population at risk is 214, total of 387 structures, and total property value of \$49.5 million. Levee protects 10,496 acres of suburban and agricultural area. Community in	30-May-12	2	1-May-12	1-Nov-11	17-Nov-11	27-Apr-12	2-May-12			15-Sep-12		Proposals due from unrestricted MATOC on 17May			
NWK	DR-4012 MO	Federal	370448	MRLS 455-L	MO	St. Joseph	Embankment scour and foundation seepage repair; Very high direct consequences expected if a levee breach occurred: 2000 census population of protected area is 3,838 people, total of 1,467 structures, and total property value of \$4,450,000. Levee protects 5,400 acres of agricultural area. Community in	31-Jan-12	1	1-May-12	9-Dec-11	16-Dec-11	13-Jan-12	26-Jan-12	na	9-Feb-12	20-Jun-12	55%	Parking lot underseepage berm nearing completion; downstream underseepage berm substantially complete-seeding remains			
NWK	DR-4012 MO	Non-Federal	336684	Rushville-Sugar Lake	MO	Rushville-Sugar Lake	Levee breach and large scour hole repairs; Very high direct consequences expected due to levee breach: population at risk in protected area is 325 people.	20-Jan-12	2	1-May-12	1-Nov-11	17-Nov-11	20-Dec-11	12-Jan-12	13-Jan-12	30-Jan-12	20-Apr-12	100%	Level of Protection restored on 19 March; Physically Complete 20APR			
NWK	DR-4012 MO	Non-Federal	336369	Union Township Levee District	MO	Big Lake	Multiple Levee breaches and several large scour hole repairs; Very high direct consequences expected for	16-Feb-12	2	1-May-12	1-Nov-11	17-Nov-11	2-Dec-11	11-Jan-12	10-Feb-12	16-Feb-12	21-Jun-12	85%	Most Upstream setback 100%; downstream setback 100%;			
NWK	DR-4012 MO	Non-Federal	336723	Wakenda (Farmers and Root)	MO	Wakenda	Levee breach and large scour hole repairs; Very high direct consequences expected for flood events lower than 0.04 ACE. Levee segments are part of a system that protects 25,039 acres including 22,314 acres of	20-Jan-12	2	1-May-12	1-Nov-11	17-Nov-11	20-Jan-12	19-Jan-12	13-Jan-12	23-Jan-12	4-Jan-00	100%	Project Physically complete.			
NWK	DR-4012 MO	Non-Federal	336372	Baltimore Bend Levee	MO	Norborne	Embankment scour and sod repair required now;	2-Jul-12	1	1-May-12	21-Nov-11	7-Dec-11	28-Mar-12		N/A		19-Nov-12		Erosion/seeding; WIK to			
NWK	DR-4012 MO	Non-Federal	336373	Belcher-Lozier Levee District	MO	Norborne	Embankment scour and sod repair; Belcher-Lozier	2-Jul-12	1	1-May-12	21-Nov-11	7-Dec-11	24-Apr-12	24-Apr-12			30-Jul-12		Site visit scheduled 17May.			
NWK	DR-4012 MO	Non-Federal	370651	Canon Drainage District of Holt County	MO	Forest City	Breach and large scour hole repair; ; Very high direct consequences expected due to levee breach: Population at risk is 4 people, total of 6 structures, and total property value of \$352,000. Levee protects 9,919 acres of agricultural area. Community in	2-Jul-12	2	1-May-12	21-Dec-11	13-Jan-12	22-Feb-12	8-Mar-12	19-Mar-12	22-Mar-12	25-Jul-12	65%	With Kimsey Holly Contrat. First breach substantially complete; most upstream setback 95%; downstream breaches 67% filled; 75%; in			
NWK	DR-4012 MO	Non-Federal	370704	Cherry Valley Levee District	MO	Norborne	Embankment scour and sod repair; Cherry Valley	27-Jun-02	1	1-May-12	21-Nov-11	7-Dec-11	7-Mar-12	2-Apr-12			19-Nov-12					
NWK	DR-4010-KS	Federal	370721	Clyde, Kansas	KS	Clyde	Slide Repair in two locations within the bank of the improved channel; Very high direct consequences expected if a levee breach occurred: population at risk of 640-154 structures with a total property value of \$1.7 million. Levee protects 1,200 acres of agricultural area. Community in	30-Apr-12	1	1-May-12	23-Dec-11	10-Jan-12	27-Jan-12	27-Jan-12	na	13-Apr-12	27-Jun-12		Contract awarded 13APR - \$523k pre-construction mtg 26apr ; NTP 27apr12			
NWK	DR-4012 MO	Non-Federal	371463	Egypt Levee & Drainage District	MO	Ray	Embankment and foundation seepage repair; Direct	21-May-12	1	1-May-12	7-Mar-12	14-Mar-12					11-Sep-12					
NWK	DR-4035-KS	Non-Federal	370927	Grape-Bollin-Schwartz Levee Association	KS	Leavenworth	Breach and large scour hole repair; Very high direct consequences expected due to levee breach: Population at risk is 13 people, total of 6 structures, and total property value of \$1.7 million. Levee protects 1,200 acres of agricultural area. Community in	8-May-12	1	1-May-12	24-Feb-12	1-Mar-12			9-May-12	22-Aug-12			Preconstruction mtg held 15May; critical need to obtain Storm Water Pollution Prevention Permits from KS Dept of Health & Environment			
NWK	DR-4012 MO	Non-Federal	337473	Henrietta-Crooked River L&D District, Sec 1	MO	Henrietta	Embankment and foundation seepage repair; Very	10-May-12	1	1-May-12	10-Feb-12	17-Feb-12					30-May-12					
NWK	DR-4012 MO	Non-Federal	337475	Henrietta-Crooked River L&D District, Sec 2	MO	Hardin	Riverside slope stability and seepage repair;	31-Jul-12	1	1-May-12	21-Nov-11	7-Dec-11	9-Mar-12	2-Apr-12			19-Nov-12					
NWK	DR-4012 MO	Non-Federal	370705	Holt County Levee District No. 9	MO	Fortescue	Breach and large scour hole repairs; HIGH Direct	3-Apr-12	2	1-May-12	19-Dec-11	22-Dec-11	23-Feb-12	30-Mar-12	21-Mar-12	10-Apr-12	6-Aug-12		NTP issued 26APR; physical			
NWK	DR-4012 MO	Non-Federal	371423	Miles Point Drainage District	MO	Norborne	Miles Point Levee Unit is part of the levee system	5-Jul-12	1	1-May-12	21-Nov-11	7-Dec-11	30-Mar-12	4-May-12	na		30-May-12		WIK provided for 20% cost			
NWK	DR-4012 MO	Non-Federal	370804	MO Valley D&L Dist of Ray Co. MO, Section 1	MO	Orrick	Embankment and foundation seepage repair; High	22-May-12	1	1-May-12	24-Feb-12	1-Mar-12	30-Mar-12				11-Sep-12					
NWK	DR-4012 MO	Federal	370708	MRLS 400-L	MO	Waldron	Embankment and foundation seepage repair; Very high direct consequences expected if a levee breach were to occur: Population at risk is 68, total of 41	2-Apr-12	2	1-May-12	4-Jan-12	25-Jan-12	10-Feb-12	8-Mar-12	na	23-Mar-12	3-Jun-12	62%	scour hole #1 & # 2 substantially complete. Underseepage berm			
NWK	DR-4012 MO	Federal	370709	MRLS 408-L	MO	Farley	Embankment and foundation seepage repair; Very high direct consequences expected due to levee	2-Apr-12	1	1-May-12	4-Jan-12	25-Jan-12	6-Feb-12	12-Mar-12	na	23-Mar-12	3-Jun-12	62%	Part of 400L contract; seeded; underseepage berm			
NWK	DR-4012 MO	Federal	336675	MRLS 448-443	MO	Halls	Embankment and foundation seepage repair; Very	12-Jun-12	2	1-May-12	10-Feb-12	21-Feb-12	6-Mar-12		na		30-Sep-12					
NWK	DR-4012 MO & DR-4035-KS	Federal	336676	MRLS 471-460-R	MO / KS	Elwood / St. Joseph	Embankment scour and foundation seepage repair; Very high direct consequences expected if a levee breach occurred: Population at risk is 1,750 people, total of 1,171 structures, and total property value of	31-Jan-12	2	1-May-12	9-Dec-11	22-Dec-11	13-Jan-12	26-Jan-12	na	9-Feb-12	20-Jun-12	55%	Night ops continue to recover schedule; underseepage berm #1 substantially complete; working on underseepage			
NWK	DR-4012 MO	Federal	371455	MRLS 476-L	MO	Amazonia	Embankment and foundation seepage repair; Very	14-Jun-12	1	1-May-12	24-Jan-12	26-Jan-12	7-Mar-12		na		7-Jul-12					
NWK	DR-4012 MO	Federal	336674	MRLS 488-L	MO	Forbes	Embankment and foundation seepage repair; Very high direct consequences expected if a levee breach occurred. Population at risk of protected area is 10	2-Jul-12	2	1-May-12	24-Jan-12	3-Feb-12	20-Mar-12		na		30-Nov-12		Bids received 15May; preparing pre-construction mtg for week of 21May.			
NWK	DR-4012 MO	Federal	336673	MRLS 497-L	MO	Forest City	Embankment and foundation seepage repair; 2011 flood event loading near 90% of levee height caused widespread seepage issues including concentrated	11-Jul-12	2	1-May-12	28-Feb-12	19-Mar-12			na		30-Nov-12		Site visit 15May with HUBZone MATOC pool. Proposals due 22May			
NWK	DR-4012 MO	Federal	370635	North Kansas City	MO	Kansas	Riverside slope stability and seepage repair; Very	3-Jan-12	1	1-May-12	7-Dec-11	16-Dec-11	na	na	na	3-Jan-12	30-Mar-12	99%	Physically Complete			
NWK	DR-4012 MO	Non-Federal	370670	Ray County Levee & Drainage District	MO	Hardin	Drainage Structure and erosion repair; Ray County	2-Jul-12	1	1-May-12	21-Nov-11	7-Dec-11	23-Mar-12	2-Apr-12			19-Nov-12					
NWK	DR-4012 MO	Non-Federal	336742	Saline Lafayette Drainage District	MO	Waverly	Riverside slope stability and seepage repair; High	15-Jun-12	1	1-May-12	15-Mar-12	29-Mar-12					24-Sep-12					
NWK	DR-4012 MO	Non-Federal	336716	Sugartree Bottom Levee District	MO	Widespot	Riverside slope stability and seepage repair; Very	7-May-12	1	1-May-12	21-Nov-11	7-Dec-11	29-Feb-12				25-Sep-12					
NWK	DR-4012 MO	Non-Federal	371456	Teteseau Bend Levee District	MO	Pass	Embankment and foundation seepage repair; High	15-Jun-12	1	1-May-12	15-Mar-12	29-Mar-12					24-Sep-12					
NWK	DR-4012 MO	Non-Federal	370803	Tri-County of Ray, Clay, Jackson District	MO	Clay	Drainage Structure and foundation seepage repair;	22-May-12	1	1-May-12	7-Mar-12	14-Mar-12					11-Sep-12					
NWK	DR-4012 MO	Non-Federal	372558	Cole Junction	MO	City	Seeding; QRA being developed	6-Aug-12	1	1-May-12	14-Feb-12	17-Feb-12					1-Nov-12					
NWK	DR-4012 MO	Federal	372783	Lower Chariton	MO	Glasgow	Seeding; 2011 flood event loading near 50% of levee	6-Aug-12	2	1-May-12	15-Mar-12	29-Mar-12			na		1-Nov-12					
NWK	DR-4012 MO	Non-Federal	372552	Cambridge Levee Association	MO	e	Drainage Structure and erosion repair; Direct	27-Jun-12	1	1-May-12	7-Mar-12	14-Mar-12					23-Sep-12					
NWK	DR-4012 MO	Non-Federal	372550	Henry Pohl Levee	KS	Atchison	Overtopping and significant embankment erosion	8-May-12	1	1-May-12	14-Feb-12	17-Feb-12					22-Aug-12					
NWK	DR-4012 MO	Federal	370805	Kimsey Holly Levee District	MO	City	Scour and slope sod repair; Very high direct	22-Jun-12	1	1-May-12	11-Jan-12	25-Jan-12	22-Feb-12	27-Feb-12	na	22-Mar-12	30-May-12	40%	w/Cannon DD project			
NWK	DR-4012 MO	Non-Federal	372553	Levee District No. 1 of Cooper County	MO	Woolridge	Drainage Structure and erosion repair; Direct	2-Jul-12	1	1-May-12							12-Dec-12					
NWK	DR-4012 MO	Non-Federal	372557	Malta Bend Levee District	MO	Saline	Riverside slope sod repair; High direct consequences	15-Jun-12	1	1-May-12	15-Mar-12	29-Mar-12					24-Sep-12					
NWK	DR-4012 MO	Non-Federal	371462	Mokane Levee District	MO	Mokane	Riverside slope stability and seepage repair; High	15-May-12	1	1-May-12	19-Dec-11	10-Jan-12					23-Sep-12		Waiting for Sponsor to			

NWD MR Levee Rehab Status 18May2012

				Project Awarded/or In Construction	Project Physically Complete																	
				Fully Funded but not yet awarded					See Tab GAR													
				* Award - G/A/R - see Tab GAR definitions					for													
				** Flood -G/A/R - see Tab GAR definitions					Definitions													
District	Pres-idential Declarat-ion	Project Type	CWIS #	Project Name	State	City	Description of Work	Approved Contract Award Date (G/A/R)*	Work Duration (months)	Flood Vulner-ability (Season Date) G/A/R **	District PIR Completion/ Submission Date	Division Approval/Fwd PIR (date)	Cooperation Agreement Executed (Date)	Real Estate Certification Provided (Date)	Sponsor Funds Received (Date or N/A)	Actual Contract Award Date	Projected Completion (date)	% Construction Complete	District Notes			
NWK	DR-	Federal	370724	MRLS 440-R	KS	Atchison	Embankment and foundation seepage repair;	18-Jun-12	1	1-May-12	4-Jan-12	25-Jan-12	7-Mar-12		na		1-Sep-12					
NWK	DR-	Federal	372556	MRLS 482-R	KS	Doniphan	Embankment scour and sod repair; Consequences	6-Aug-12	1	1-May-12	18-Jan-12	25-Jan-12	12-Mar-12	13-Mar-12	na		1-Nov-12		Fall Seeding Window			
NWK	DR-	Federal	370640	MRLS 500-R	KS	Doniphan	Embankment and foundation seepage repair; Levee	9-Jul-12	1	1-May-12	4-Jan-12	25-Jan-12	16-Feb-12		na		30-May-12		Fall Seeding Window			
NWK	DR	Federal	372545	MRLS 512-513-R	NE	Rulo	Embankment scour and sod repair; Consequences	13-Aug-12	1	1-May-12	18-Jan-12	25-Jan-12	16-Mar-12	20-Mar-12	na		1-Nov-12		Fall Seeding Window			
NWK	DR-	Non-Federal	372559	Saline County Levee District No. 2	MO	Saline	Embankment and foundation seepage repair; High	2-Jul-12	1	1-May-12	10-Feb-12	16-Feb-12	28-Mar-12			10-May-12	25-Jul-12		Bid Opening 8 May			
NWK	DR-4035-KS	Non-Federal	370853	Wolcott Drainage District Section 1	KS	Wyandott e	Overtopping Breach repair; Levee protects 900 acres of agricultural area. Critical infrastructure includes Lakeside Speedway racetrack, Water Supply District No. 1 of Johnson County water pumping facility,	17-May-12	1	1-May-12	11-Jan-12	24-Jan-12	23-Feb-12	5-Apr-12		1-May-12	15-Aug-12		Awarded to Prudent Technologies for \$74K for all 3 Sections; Pre-Con mtg held 7 May; awaiting KDHE permit to			
NWK	DR-	Non-Federal	370637	Wolcott Drainage District Section 2	KS	Wyandott e	Breach and large scour hole repair;Levee protects	16-May-12	1	1-May-12	17-Jan-12	25-Jan-12	23-Feb-12	5-Apr-12		1-May-12	15-Aug-12		Pre-Con mtg held 7 May			
NWK	DR-	Non-Federal	370852	Wolcott Drainage District Section 3	KS	Wyandott e	Breach repair; Levee protects 200 acres of	17-May-12	1	1-May-12	11-Jan-12	25-Jan-12	29-Feb-12	5-Apr-12		1-May-12	15-Aug-12		Pre-Con mtg held 7 May			
NWK	DR-4035-	Non-Federal	370716	Kansas Department of Corrections	KS	Leavenwo rth	Breach and large scour hole repairs; High indirect consequences expected due to future flood events	23-Apr-12	1	1-May-12	3-Feb-12	8-Feb-12	5-Mar-12	19-Mar-12	28-Feb-12	5-Apr-12	11-Aug-12	35%	awareded for \$877k; most upstream setback sand core			

NWO

				Project Awarded/or In Construction; half blue means partial funds	Funded but not yet awarded; half green means partial fund				See Tab GAR												
				* Award - G/A/R - see Tab GAR Definitions					for												
				** Flood -G/A/R - see Tab GAR Definitions					Definitions												
District	Pres-idential Declarat-ion	Project Type	CWIS #	Project Name	State	City	Description of Work	Approved Contract Award Date (G/A/R)*	Work Duration (months)	Flood Vulner-ability (Season Date) G/A/R **	District PIR Completion/ Submission Date	Division Approval/Fwd PIR (date)	Cooperation Agreement Executed (Date)	Real Estate Certification Provided (Date)	Sponsor Funds Received (Date or N/A)	Actual Contract Award Date	Projected Completion (date)	% Construction Complete	District Notes		
NWO	DR-1998	Federal	368602	MR Levee Unit L575	MO/NE/IA	Percival/Hamburg/South of Hamburg	Three (3) breaches; \$13 M to close the breaches to a 25 year level of protection with a 10 foot crest. Failure likelihood is high with a consequence level of 3. Approximately 1573 people are protected by this levee system. Within the 500 year floodplain	25-Oct-11	4	1-Apr-12	9/19/2011	10/11/11	20-Oct-11	20-Oct-11	N/A	10/25/2011	12/01/12	Upper 95%, Middle 95%, Lower 95%, Seepage berm construction ongoing from Sta 440+00 to 782+00 (95% complete), Landside repairs Sta 1900+00 to 2007+00 (85% complete), One mile rebuild - substantially complete, 3 mile setback - crews have			
NWO	DR-4012	Federal	*084251	MR Levee Unit L 550	MO	Rockport	Two (2) breaches; repair would include setting back the levee section and constructing the new levee to a 25 year level of protection with a 10 foot crest.	25-Oct-11	4	1-Apr-12	9/19/2011	10/11/11	18-Oct-11	18-Oct-11	N/A	10/25/2011	12/01/12	Upper 100%, Lower 95%, Areas A,B,C,D,E,F,G, H and Sta 986+00 Scour substantially complete, geotech investigations on-going, relief well rehab on-going	Final Inspection of Upper L550 Setback Completed on 14 May		
NWO	DR-1998	Federal	*030792	MR Levee Unit L 624-627	IA	Council Bluffs	First increment - \$10M to repair seepage issues at the pump stations that have a risk factor for high failure in a 25-year event (accounting for the factor	22-Dec-11	4	1-Apr-12	12/12/2011	22-Dec-11	12-Dec-11	12-Dec-11	N/A	12/22/2011	12/01/12	Veterans - 99% and 28th Street Pump Station 99%, Area 1,2&3 - 100%, Area 4 -100%, Area 5,6&7 - 100%, Purchase Order Contracts repair to drainage	Scour Hole Repair at the Council Bend (O&M) is currently in the award		
NWO	DR-4012	Federal	370368	MR Levee Unit L 536	MO	Rockport	First Increment - \$2M to repair erosion into the critical levee section to the 25 yr level of protection. Repairs to include cohesive material and potential setbacks and piggyback levees. Life safety and	30-Jan-12	4	1-Apr-12	12/20/2011	06-Jan-12	18-Jan-12	18-Jan-12	N/A	1/31/2012	12/01/12	Area 1 Setback - 95%, Seepage Berm A -97%, Seepage Berm B - 68%, Seepage Berm C - modified out of contract, Seepage Berm D -100%, Area 3 - complete, Area 4 Relief Well Abandonment (100%) and Rehab	PreFinal Inspection completed on 14 May. Follow on contracts will be required		
NWO	DR-4013	Federal	369749	MR Levee Unit R 627 (Omaha FPP)	NE	Omaha	First Increment - \$10M to repair scour holes, damaged pump houses and drainage structures, to perform geotechnical investigations and to repair	6-Feb-12	4	1-Apr-12	10/31/2011	17-Nov-11	24-Jan-12	24-Jan-12	N/A	2/8/2012	12/01/12	Areas 1-6 and Area 9-10 are substantially complete, Areas 7 and 8 - access from Burlington Northern Santa Fe Railroad has been granted - waiting for NTP,	Contractor was issued NTP on 11 May for the Jones Street flapgate and Flood Wall		
NWO	DR-1998	Federal	084249	MR Levee Unit L 611-614	IA	Council Bluffs	First Increment - \$14 M to repair damages include erosion into critical levee section, landside seepage,	11-Feb-12	4	1-Apr-12	10/31/2011	17-Nov-11	18-Jan-12	18-Jan-12	N/A	2/9/2012	12/01/12	Area A - G substantially complete, Relief well installations are complete, levee crest repair on-going			
NWO	DR-1998	Federal	*030376	MR Levee Unit L 601	IA	Pacific Junction	First Increment - \$7M to repair riverside sloughing, through and underseepage to maintain the 25 yr level of protection. Repairs to include cohesive material to repair the river sloughing and	21-Feb-12	4	1-Apr-12	10/17/2011	10/28/11	27-Jan-12	27-Jan-12	N/A	2/21/2012	12/01/12	Area 4 (Levee Crest Repair, Piggyback, and Seepage Berm) -85%, Area 6 (Piggyback, seepage berm, gravel toe drain) - 100%, 0%, and 0% complete respectively, Area 5 - riverside cohesive fill 100% complete, Area 7			
NWO	DR-4013	Federal	*030383	MR Levee Unit R 573	NE	South of NE City	Repair levee damages to pre-flood conditions. Damages include erosion into critical levee section,	15-Feb-12	4	1-Apr-12	1/17/2012	01-Feb-12	27-Jan-12	27-Jan-12	N/A	2/14/2012	12/01/12	Area 1 - 66%, Area 2 - 46%, Area 3 - 87%, Area 4 - 91%, Area 5 - 1%, Area 6 - 0%, All remaining work -	Modification pending - bid has been received		
NWO	DR-4013	Non-Federal	370000	Lake Wa Con Da	NE	Cass	Repair levee damages to pre-flood conditions.	31-Oct-12	4	1-Apr-12	12/20/2011	06-Jan-12			Will Need		12/01/12		Addendum to PIR submitted		
NWO	DR-4013	Non-Federal	370000	Addendum to Lake Wa Con Da	NE	Cass	Additional Scope - new PIR at NWD for review	31-Oct-12	4	1-Apr-12	4/5/2012	19-Apr-12			Will Need		12/01/12				
NWO	DR-4013	Federal	334206	MR Levee Unit R 616	NE	Bellevue	Damages include levee crest damage due to flood	11-Feb-12	2	1-Apr-12	1/4/2012	18-Jan-12	24-Jan-12	24-Jan-12	N/A	2/9/2012	12/01/12	Riverside restoration, drainage ditch restoration,			
NWO	DR-4013	Federal	*030589	MR Levee Unit R 613	NE	Bellevue	Repair levee damages to pre-flood conditions.	14-Feb-12	2	1-Apr-12	12/22/2011	06-Jan-12	24-Jan-12	24-Jan-12	N/A	2/14/2012	12/01/12	Riverside restoration is substantially complete.			
NWO	DR-4013	Federal	084277	MR Levee Unit R 562	NE	Peru	Repair levee damages to pre-flood conditions.	1-Sep-12	4	1-Apr-12	1/4/2012	18-Jan-12	15-Feb-12	15-Feb-12	N/A		12/01/12				
NWO	DR-1998	Federal	368589	MR Levee Unit L 594	IA	Bartlett	Repair levee damages to pre-flood conditions.	1-Aug-12	4	1-Apr-12	10/31/2011	17-Nov-11	31-Jan-12	31-Jan-12	N/A		12/01/12				
NWO	DR-1998	Federal	368589	Addendum to L594-575	IA	Bartlett	Additional Scope - new PIR completed	1-Aug-12	4	1-Apr-12	3/12/2012	29-Mar-12	31-Jan-12	31-Jan-12	N/A		12/01/12				
NWO	DR-1998	Federal	368601	Ditch 6, Hamburg	IA	Hamburg	During the flood event emergency actions were	27-Feb-12	4	1-Apr-12	10/17/2011	01/12/12	03-Feb-12	03-Feb-12	N/A	2/24/2012	12/01/12	Work is substantially complete for current contracts.			
NWO	DR-4013	Federal	370003	MR Levee Unit R 520	NE	Rulo	Repair levee damages to pre-flood conditions.	1-Sep-12	2	1-Apr-12	1/26/2012	07-Feb-12	03-Mar-12	03-Mar-12	N/A		12/01/12				
NWO	DR-4013	Federal	332719	MR Levee Unit R 548	NE	Brownvill	Repair levee damages to pre-flood conditions.	13-Apr-12	4	1-Apr-12	7/23/2010	yes			N/A		12/01/12		Waiting for Cooperation		
NWO	DR-1924	Federal	085740	Lodgepole Creek, Deadwood Draw, Sidney	NE	Sidney	Erosion and scouring. Channel siltation. Urban.	13-Apr-12	2	1-Apr-12	9/10/2010	09/17/10			N/A		12/01/12		Waiting for Cooperation		
NWO	DR-1924	Federal	091467	Howells, NE	NE	Howells	Siltation of lateral drainage channels and loss of	13-Apr-12	2	1-Apr-12	10/22/2010	11/22/10			N/A		12/01/12		Waiting for Cooperation		
NWO	DR-1924	Non-federal	084275	Omaha Fish and Wildlife Club, Lower Platte South Natural Resource District, Cass County	NE	Louisville	Erosion into critical section of levee. Repairs will include repairing the levee slope with cohesive		2		3/12/2012	29-Mar-12			Will Need				Waiting for Cooperation Agreement		